

COUNTY BOARD UPDATE  
CSAH 34 RECONSTRUCTION  
S.A.P. 056-634-011  
September 17, 2019

Plans –

~~All plan reviews have been completed, Houston Engineering is making final revisions to the plans for County and Mn/DOT approval.~~  
~~Anticipate plans will be~~ **Complete, final plans were** approved by Mn/DOT ~~early-~~ **on** August **26**, 2019.

Right of Way Plat – Complete.

Permits –

MN DNR – ~~Will be issued~~ **Permit once Mn/DOT approved plans are submitted**, likely ~~by in~~ **September** ~~August~~ 2019.  
Mn/DOT – Will require a US 10 Limited Use Permit and Miscellaneous Work on Trunk Highway Right of Way Permit. Permits likely to be issued in ~~August~~ **September** 2019.  
MN MCPA – Application will be submitted **this week** ~~when plans are complete~~.  
Normally one-week approval on permits.  
OTC Conditional Use Permit – Approved.  
USACE – Permit will likely be approved **in October** ~~August 1 to September 1~~, 2019.

Acquisition –

There are 58 properties involved, owned by 40 property owners. 40 offers have been made, 6 are signed and ~~14~~ **20** have given verbal agreement. ~~9~~ **10** are reviewing documents, ~~19~~ **14** are getting estimates/quotes, 1 has requested a second appraisal and ~~9~~ **10** are opposed to the project.  
File for “blanket” Eminent Domain to ensure property rights in time for bidding. Bring to the Board for approval in **October** ~~September~~.

Construction –

Plan to bid February 2020.  
Start construction spring 2020.  
Summer completion August 31, 2020, to include all but final bituminous lift.  
Final completion June 19, 2021, final lift of paving and cleanup.

Perham to Pelican Rapids Regional Trail Paving –

Follow on Project S.P. 056-090-013 summer to fall 2020.

**Red print indicates a change from last update.**

**Strikethrough indicates removal of prior information.**

